

2nd Quarter 2017




# **PROGRESS\*** **REPORT**

## **US 93**

Construction Projects

**Note:** As design advances, cost estimates become more accurate. For updates or corrections please call 444-9342. Please see explanatory footnotes on back of this page.



		Conner - South	Conner - North	Bear Creek South	Bear Creek North	Victor Urban	Victor Urban North	Bell Crossing North & South
	NEW CONSTRUCTION/ PLANNED IMPROVEMENT	2-Lane	2-Lane	4/5 - Lane	4/5 - Lane	4/5 - Lane	4/5 - Lane	4/5 - Lane
	PROJECT LENGTH	6.9 Miles	2.6 Miles	2.6 Miles	2.3 Miles	1.4 Miles	0.6 Miles	1.4 Miles
	CONTRACTING DATE <sup>(3)</sup>	Beyond 2021	Beyond 2021	Awarded September 2010	Awarded April 2011	Awarded August 2010	Awarded 2009	Awarded 2009
C O S T	Environmental Impact Statement or Document	EA Complete	EA Re-evaluation pending	EIS Complete	EIS Complete	EIS Complete	EIS Complete	EIS Complete
	CONSTRUCTION DESIGN	\$1,450,000 40% Complete	\$120,000 15% Complete	\$710,000 100% Complete	\$630,000 100% Complete	\$390,000 100% Complete	\$170,000 100% Complete	\$450,000 100% Complete
	UTILITY MOVES (STATE SHARE)	Undetermined 0% Complete	Undetermined 0% Complete	\$202,379 100% Complete	\$202,379 100% Complete	\$202,379 100% Complete	\$1,769,789 100% Complete	\$2,797,336 100% Complete
	RIGHT OF WAY ACQUISITION	\$125,500 3% Complete	N/A	\$700,000 100 % Complete	\$600,000 100% Complete	\$250,000 100% Complete	\$200,000 100% Complete	\$350,000 100% Complete
	CONSTRUCTION <sup>(1)</sup>	\$14,339,000 0% Complete	\$1,793,000 0% Complete	\$6,944,961 100% complete	\$7,677,509 100% complete	\$7,440,551 100% Complete	\$1,438,338 100% Complete	\$5,286,316 100% Complete
	Sec. 404/401 Submit date Status	Not Submitted	N/A	Complete	Complete	Complete	Complete	Complete
	Bio Assessment Submit date Status	Not Complete	Not Complete	Complete	Complete	Complete	Complete	Complete
	Stream Pres Act Submit date Status	Not Submitted	N/A	Complete	Complete	Complete	Complete	Complete
	Traffic Volumes (AADT) <sup>(2)</sup>	1,012	1,012	11,411	8,232	8,232	8,232	7,905
MDT-Design Mgr/Consultant/Contractor		Squires MDT N/A	Squires MDT N/A	Priebe WGM Group Jensen	Priebe WGM Group Schellinger Const	Priebe WGM Group Schellinger Const	Priebe WGM Group Jensen	Malone Robert Peccia & Ass. Jensen

\* Please note this report is a "Living" document and subject to change at any time as it is intended to only reflect the best available information the project managers can provide during the periodic reporting process.

**EXPLANATORY FOOTNOTES**

- (1) Construction costs include construction engineering fees.
- (2) AADT calculated using 2016 Weighted Annual Average Daily Traffic Form.
- (3) The date the project is awarded to the Contractor. Tentative depending on right-of-way acquisition.

2nd Quarter 2017



# **PROGRESS\*** **REPORT**

## **US 93** Construction Projects

**Note:** As design advances, cost estimates become more accurate. For updates or corrections please call 444-9342. Please see explanatory footnotes on back of this page.

US 93 South - Hamilton to Lolo Corridor Segment (Complete)										
	Hamilton-North of Woodside	Bitterroot River Bridge (Silver Bridge)	Indian Prairie Loop North & South	St Marys Rd North & South	Stevensville Wye North & South	N of Stevensville Wye-Florence	Florence-Eastside Highway	Florence North	Lolo South	
<b>COST</b>	<b>NEW CONSTRUCTION/ PLANNED IMPROVEMENT</b>	4/5 - Lane	4-Lane	4/5 - Lane	4/5 - Lane	4/5 - Lane	4-Lane	4-Lane	4-Lane	4-Lane
	<b>PROJECT LENGTH</b>	4.6 Miles	N/A	2.1 Miles	1.8 Miles	1.8 Miles	6.0 Miles	1.0 Mile	2.2 Miles	5.6 Miles
	<b>CONTRACTING DATE <sup>(4)</sup></b>	Awarded November 2007	Awarded February 2005	Awarded August 2009	Awarded July 2009	Awarded Mach 2008	Awarded June 2004	Awarded May 1998	Awarded January 2000	Awarded November 1999
	<b>Environmental Impact Statement For Hamilton to Lolo</b>	\$839,152 <sup>(1)</sup> EIS Complete	EIS Complete	EIS Complete	EIS Complete	EIS Complete	EIS Complete	EIS Complete	EIS Complete	EIS Complete
	<b>CONSTRUCTION DESIGN</b>	\$1,600,000 100% Complete	\$950,000 100% Complete	\$380,000 100% Complete	\$550,000 <sup>(2)</sup> 100% Complete	\$1,075,000 100% Complete	\$1,485,000 100% Complete	\$40,000 100% Complete	\$90,000 100% Complete	\$300,000 100% Complete
<b>COST</b>	<b>UTILITY MOVES (STATE SHARE)</b>	\$1,416,413 100% Complete	(NA) <sup>(1)</sup>	see Bell Crossing 100% Complete	see Bell Crossing 100% Complete	\$886,753 100% Complete	\$962,922 100% Complete	\$127,810 100% Complete	\$61,242 100% Complete	\$158,889 100% Complete
	<b>RIGHT OF WAY ACQUISITION</b>	\$4,000,000 100% Complete	\$4,500,000 100% Complete	\$600,000 100% Complete	\$250,000 100% Complete	\$2,200,000 100% Complete	\$350,000 100% Complete	\$200,000 100% Complete	\$150,000 100% Complete	\$500,000 100% Complete
	<b>CONSTRUCTION <sup>(2)</sup></b>	\$17,009,522 100% Complete	\$4,744,266 100% Complete	\$8,600,000 100% Complete	\$8,900,000 100% Complete	\$11,710,968 100% Complete	\$12,182,618 100% Complete	\$1,534,000 100% Complete	\$2,819,244 100% Complete	\$8,297,576 100% Complete
<b>STATUS</b>	<b>Submit date Sec. 404/.401 Status</b>	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete
	<b>Submit date Bio Assessment Status</b>	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete
	<b>Submit date Stream Pres Act Status</b>	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete
	<b>Traffic Volumes (AADT) <sup>(3)</sup></b>	12,529	12,728	7,712	7,712	9,771	10,702	14,903	15,913	17,446
<b>MDT-Design Mgr/Consultant/Contractor</b>	Priebe WGM Group Schellinger Const	Helvik WGM Group Frontier-West LLC	Malone Robert Peccia & Ass. Schellinger Const	Malone Robert Peccia & Ass. Schellinger Const	Malone Robert Peccia & Ass. Schellinger Const	Malone Robert Peccia & Ass. Schellinger Const	Malone Robert Peccia & Ass. Schellinger Const	Martin Forsgren Riverside Const	Martin Forsgren Schellinger Const	Martin Forsgren JTL

\* Please note this report is a "Living" document and subject to change at any time as it is intended to only reflect the best available information the project managers can provide during the periodic reporting process.

#### **EXPLANATORY FOOTNOTES**

- (1) Contracted Environmental Impact Statement does not include in-house costs. The Environmental Impact Statement covers the entire corridor.
- (2) Construction costs include construction engineering fees.
- (3) AADT calculated using 2016 Weighted Annual Average Daily Traffic Form.
- (4) The date the project is awarded to the Contractor.


2nd Quarter 2017



# **PROGRESS\*** **REPORT**

## **US 93** **Construction Projects**

**Note:** As design advances, cost estimates become more accurate. For updates or corrections please call 444-9342. Please see explanatory footnotes on back of this



		Evaro - McClure Rd	McClure Rd- North End of Arlee	North End of Arlee- White Coyote Road	White Coyote Road- South Ravalli	South Ravalli- Med Tree-Int Center	Med Tree- Red Horn Rd
	<b>NEW CONSTRUCTION/ PLANNED IMPROVEMENT</b>	4-Lane 1/2 Mile 3-Lane	3-Lane to Arlee 4-Lane through Arlee	3-Lane	3-Lane to Ravalli On Hold Pending Corridor Study	2-Lane past Ravalli then 3-Lane	3-Lane
	<b>PROJECT LENGTH</b>	6.4 miles	5.6 miles	1.5 miles	6.7 miles	4.7 miles	5.4 miles
	<b>CONTRACTING DATE <sup>(5)</sup></b>	Awarded August 2008	Awarded October 2008	Awarded October 2004	Awarded February 2006	Awarded April 2006	Awarded April 2006
<b>COST</b>	<b>Environmental Impact Statement For Evaro to Polson</b>	Re-evaluation Complete October 2001	Re-evaluation Complete October 2001	Re-evaluation Complete October 2001	Re-evaluation Complete October 2001	Re-evaluation Complete October 2001	Re-evaluation Complete October 2001
	<b>CONSTRUCTION DESIGN <sup>(1)</sup></b>	\$3,138,623 100% Complete	\$1,725,780 100% Complete	\$1,245,892 100% Complete	\$1,865,288 100% Complete	\$1,415,897 100% Complete	\$939,752 100% Complete
	<b>UTILITY MOVES (STATE SHARE)</b>	\$2,847,834 100% Complete	\$1,072,590 100% Complete	\$618,128 100% Complete	\$1,180,000 100% Complete	\$800,000 100% Complete	\$530,000 100% Complete
	<b>RIGHT OF WAY ACQUISITION <sup>(3)</sup></b>	\$1,440,000 100% Complete	\$2,280,000 100% Complete	\$1,066,000 100% Complete	\$1,350,000 100% Complete	\$1,150,000 100% Complete	\$1,350,000 100% Complete
	<b>CONSTRUCTION <sup>(2)</sup></b>	\$31,043,890 100% Complete	\$17,739,618 100% Complete	\$8,320,692 100% Complete	\$20,287,206 100% Complete	\$23,666,116 100% Complete	\$20,960,068 100% Complete
	<b>Sec. 404/.401 Submit date Status</b>	Complete	Complete	Complete	Complete	Complete	Complete
	<b>Bio Assessment Submit date Status</b>	Complete	Complete	Complete	Complete	Complete	Complete
	<b>Stream Pres Act Submit date Status</b>	Complete	Complete	Complete	Complete	Complete	Complete
	<b>TRAFFIC (AADT) <sup>(4)</sup></b>	8,051	7,112	7,928	7,928	6,595	6,913
<b>MDT-Design Mgr/Consultant/Contractor</b>		Lloyd Great West M A Deately Const	Lloyd Allied Engineering Schellinger Const	Lloyd WGM Group Frontier-West, L.L.C.	Lloyd Robert Peccia & Associates Riverside	Lloyd TDH Deately	Lloyd Stahly Engineering Schellinger Const

\* Please note this report is a "Living" document and subject to change at any time as it is intended to only reflect the best available information project managers can provide during the periodic reporting process.

**EXPLANATORY FOOTNOTES**

- (1) Cost of design and SEIS contracts, does not include \$6,036,146 Design Management Contract.
- (2) Includes %'s for construction engineering and contingencies. The Construction costs for projects which have been awarded include the actual construction cost plus a % for construction engineering.
- (3) These costs do not include Relocation costs.
- (4) AADT calculated using 2016 Weighted Annual Average Daily Traffic Form.
- (5) The date the project is awarded to the Contractor.

2nd Quarter 2017



# PROGRESS\* REPORT

## US 93 Construction Projects

**Note:** As design advances, cost estimates become more accurate. For updates or corrections please call 444-9342. Please see explanatory footnotes on back of this

US 93 - Evaro to Polson Corridor Segment (Sheet 2)									
	US 93 North Post Creek Hill	Ninepipes	US 93 - Ronan (Urban)	Ronan - North	Spring Creek Rd- Minesinger Trail	Mud Creek Structures	Minesinger Trail MT 35	Polson East	
	NEW CONSTRUCTION/ PLANNED IMPROVEMENT	2, 3-Lane bike/ped	2, 3, 4-Lane bike/ped	4-Lane, couplet, bike/ped	4-Lane, bike/ped	Divided On Hold Pending Corridor Study	Northbound & Southbound Facilities	Divided 4-Lane	Divided 4-Lane
	PROJECT LENGTH	3.2 miles	4.8 miles	2.6 miles	1.1 miles	7.3 miles	0.37 miles	3.2 miles	1.0 mile
	CONTRACTING DATE <sup>(6)</sup>	2021	Beyond 2021	Beyond 2021	2018	Awarded August 2007	Awarded February 2006	Awarded April 2005	Awarded December 2004
C O S T	Environmental Impact Statement For Evaro to Polson	Supplemental EIS Complete May 2008	Supplemental EIS Complete May 2008	Supplemental EIS-May 2008 Re-evaluation-April 2016	Supplemental EIS-May 2008 Re-evaluation-April 2016	Re-evaluation Complete October 2001	Re-evaluation Complete October 2001	Re-evaluation Complete October 2001	EA Complete
	CONSTRUCTION	\$3,674,016	Undetermined	\$5,319,789 <sup>(5)</sup>	\$0 <sup>(5)</sup>	\$1,876,226	\$141,661	\$1,312,135	\$1,540,000
	DESIGN <sup>(1)</sup>	20% Complete	20% Complete	40% Complete	60% Complete	100% Complete	100% Complete	100% Complete	100 % Complete
	UTILITY MOVES (STATE SHARE)	Undetermined 0% Complete	Undetermined 0% Complete	Undetermined 0% Complete	Undetermined 0% Complete	\$1,075,000 100% Complete	\$90,000 100% Complete	\$300,000 100% Complete	\$1,240,269 100% Complete
	RIGHT OF WAY ACQUISITION <sup>(3)</sup>	Undetermined 0% Complete	Undetermined 0% Complete	Undetermined 0% Complete	Undetermined 0% Complete	\$1,457,800 100% Complete	\$117,200 100% Complete	\$2,880,000 100% Complete	\$2,200,000 100% Complete
	CONSTRUCTION <sup>(2)</sup>	\$23,600,000 0% Complete	\$62,000,000 0% Complete	\$23,300,000 0% Complete	\$9,500,000 0% Complete	\$28,541,501 100% Complete	\$8,722,623 100% Complete	\$12,022,513 100% Complete	\$18,902,372 100% Complete
	Submit date Sec. 404/401 Status	Not Submitted	Not Submitted	Not Submitted	Not Submitted	Complete	Complete	Complete	N/A
	Submit date Bio Assessment Status	Not Submitted	Not Submitted	Not Submitted	Not Submitted	Complete	Complete	Complete	Complete
	Submit date Stream Pres Act Status	Not Submitted	Not Submitted	Not Submitted	Not Submitted	Complete	Complete	N/A	N/A
	TRAFFIC (AADT) <sup>(4)</sup>	7,584	8,047	10,414	11,498	11,518	11,498	12,548	3,902
	MDT-Design Mgr/Consultant/Contractor	Lloyd Morrison Maierle/KLJ N/A	Lloyd N/A N/A	Lloyd KLJ N/A	Lloyd KLJ N/A	Lloyd Carter-Burgess Riverside	Lloyd Carter-Burgess Riverside	Lloyd Stelling Engineering Riverside	Nordhagen Stelling Engineering Riverside Contracting

\* Please note this report is a "Living" document and subject to change at any time as it is intended to only reflect the best available information project managers can provide during the periodic reporting process.

**EXPLANATORY FOOTNOTES**

- (1) Cost of design, does not include \$6,036,146 Design Management Contract and SEIS contracts.
- (2) Includes %'s for construction engineering and contingencies. The Construction costs for projects which have been awarded include the actual construction cost plus a % for construction engineering.
- (3) These costs are estimates and do not include Relocation costs.
- (4) AADT calculated using 2016 Weighted Annual Average Daily Traffic Form.
- (5) Ronan - Construction Design cost for both US 93 - Ronan (Urban) and Ronan - North is included under one contract, for this table, it is shown in the US 93 - Ronan (Urban) project column only. Urban Construction Design does not include SEIS.
- (6) The date the project is awarded to the Contractor. Tentative depending on right-of-way acquisition.



2nd Quarter 2017




# PROGRESS\* REPORT

## US 93

Construction Projects

**Note:** As design advances, cost estimates become more accurate. For updates or corrections please call 444-9342. Please see explanatory footnotes on back of this page.



		Somers-Ashley Creek South <sup>(3)</sup>	Somers-Ashley Creek North <sup>(3)</sup>	Ashley Creek Kalispell <sup>(6)</sup>	Courthouse Couplet Kalispell <sup>(6)</sup>	Grandview North <sup>(1)</sup>	Stillwater River North <sup>(2)</sup>	4km North of Stillwater North <sup>(2)</sup>	Montana 40 South	Montana 40 North
C O S T	NEW CONSTRUCTION/ PLANNED IMPROVEMENT	Divided 4-Lane	Divided 4-Lane one mile 5-Lane	5-Lane	5-Lane	5-Lane	Divided 4-Lane	Divided 4-Lane	Mostly 5-Lane	5-Lane
	PROJECT LENGTH	2.8 miles	2.8 miles	2.7 miles	0.3 miles	2.7 miles	1.2 miles	3.6 miles	2.9 miles	1.5 miles
	CONTRACTING DATE <sup>(5)</sup>	Awarded June 1999	Awarded May 2000	Awarded February 2004	Beyond 2021	Awarded April 1996	Awarded April 2008	Awarded July 2006	Awarded April 1996	Awarded June 1997
	Environmental Impact Statement For Somers to Whitefish	\$137,500 100% Complete	\$137,500 100% Complete	\$150,000 100% Complete	Re-Eval at Later Date 0% Complete	\$100,000 100% Complete	Re-Evaluation 100% Complete	In Review 100% Complete	\$150,000 100% Complete	\$75,000 100% Complete
	CONSTRUCTION DESIGN	\$212,500 100% Complete	\$276,800 100% Complete	\$572,000 100% Complete	\$80,000(est.) 20% Complete	\$100,000 100% Complete	\$547,763 100% Complete	\$293,750 100% Complete	\$90,000 100% Complete	\$75,000 100% Complete
C O S T	UTILITY MOVES (STATE SHARE)	\$743,576 100% Complete	\$917,624 100% Complete	\$1,628,470 100% Complete	Unknown 0% Complete	\$229,706 100% Complete	\$212,500 (est.) 100% Complete	\$637,500 100% Complete	\$345,656 100% Complete	\$368,422 100% Complete
	RIGHT OF WAY ACQUISITION	\$350,000 100% Complete	\$1,000,000 (est.) 100% Complete	\$675,000 (est.) 100% Complete	Unknown 0% Complete	\$109,260 100% Complete	\$200,000 (est.) 100% Complete	\$1,600,000 100% Complete	\$142,500 100% Complete	\$201,200 100% Complete
	CONSTRUCTION <sup>(4)</sup>	\$4,900,000 100% Complete	\$4,900,000 (est.) 100% Complete	\$15,789,042 100% Complete	\$7,500,000 (est.) 0% Complete	\$5,303,260 100% Complete	\$6,800,000 100% Complete	\$11,748,405 100% Complete	\$4,470,041 100% Complete	\$3,367,055 100% Complete
	Sec. 404/401 Submit Date Status	Complete	Complete	None Required	None Required	Complete	None Required	None Required	Complete	Complete
	Bio Assessment Submit date Status	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete
C O S T	Stream Pres Act Submit date Status	Complete	Complete	None Required	None Required	Complete	None Required	None Required	Complete	Complete
	TRAFFIC (AADT) <sup>(7)</sup>	15,357	19,349	15,921	17,544	22,788	16,961	16,452	20,120	22,192
MDT-Design Mgr/Consultant/Contractor		Bente Carter-Burgess Schellinger Construction	Bente Carter-Burgess Schellinger Construction	Bente Forsgren JTL	K Williams RPA N/A	Bente Morrison-Maierle Schellinger Construction	Bente Carter-Burgess Knife River-Kali	Bente Carter-Burgess Schellinger Construction	Bente Morrison-Maierle Schellinger Construction	Bente Morrison-Maierle Schellinger Construction

\* Please note this report is a "Living" document and subject to change at any time as it is intended to only reflect the best available information the project managers can provide during the periodic reporting process.

#### **EXPLANATORY FOOTNOTES**

- <sup>(1)</sup> Because of concerns with proposed right-of-way acquisition of a developed golf course property, it was agreed, after discussion with the Advisory Committee, to extend the northern terminus of the Grandview-North project 3000 feet. This 3000 feet will now be constructed to a five lane design. Project costs have been adjusted through a work order change approved at the June 5, 1996 Commission Meeting.
- <sup>(2)</sup> Stillwater River North & 4km North of Stillwater North segments were the result of splitting Stillwater River North into two segments. Environmental Document costs reflected indicate total cost for both segments.
- <sup>(3)</sup> Somers-Ashley Creek North and South were split due to right-of-way Acquisition problems on the northern section.
- <sup>(4)</sup> Construction costs include construction engineering fees.
- <sup>(5)</sup> The date the project is awarded to the Contractor.
- <sup>(6)</sup> Ashley Creek-Kalispell & Courthouse Couplet-Kalispell segments were the result of splitting Ashley Creek-Kalispell into two segments. Environmental Documents costs reflected indicate total cost for both segments.
- <sup>(7)</sup> AADT calculated using 2016 Weighted Annual Average Daily Traffic Form.

2nd Quarter 2017




# PROGRESS\* REPORT

## US 93

Construction Projects

**Note:** As design advances, cost estimates become more accurate. For updates or corrections please call 444-9342. Please see explanatory footnotes on back of this page.



		US 93 Bikepath Connection Kalispell	US 93 to Airport Rd Kalispell	Airport Rd to Foys Lake Rd Kalispell	Airport & Foys Lake Interchange Kalispell	Foys Lake Rd to US 2 Kalispell
NEW CONSTRUCTION/ PLANNED IMPROVEMENT	NEW CONSTRUCTION/ PLANNED IMPROVEMENT	New Bikepath Facility	Interim 2-Lane	Interim 2-Lane	Two Interchanges (two locations)	Interim 2-Lane
	PROJECT LENGTH	1.0 mile	1.5 miles	1.5 miles	0.3 miles each	1.0 mile
	CONTRACTING DATE <sup>(2)</sup>	Awarded August 2010	Awarded December 2009	Awarded November 2009	Beyond 2021	Awarded November 2009
	Environmental Impact Statement For Kalispell Bypass	Re-evaluation Complete July 2006	Re-evaluation Complete July 2006	Re-evaluation Complete July 2006	Re-evaluation Complete July 2006	Re-evaluation Complete July 2006
	CONSTRUCTION	\$20,000	\$1,300,000	\$600,000	Costs included in main project	\$1,300,000
	DESIGN	100% Complete	100% Complete	100% Complete	55% Complete	100% Complete
COST	UTILITY MOVES (STATE SHARE)	\$0	\$100,000	\$50,000	\$250,000	\$250,000
	RIGHT OF WAY ACQUISITION	R/W acquired on other projects 100% Complete	\$2,826,886 100% Complete	\$2,937,270 100% Complete	R/W acquired on other projects 100% Complete <sup>(4)</sup>	\$6,987,805 100% Complete
	CONSTRUCTION <sup>(1)</sup>	\$494,044 100% Complete	\$8,756,999 100% Complete	\$13,413,412 <sup>(3)</sup> 100% Complete	\$9,898,000 0% Complete	\$13,413,412 <sup>(3)</sup> 100% Complete
	Sec. 404/.401 Submit Date Status	N/A	Complete	Complete	Not Submitted	Complete
	Bio Assesment Submit date Status	N/A	Complete	N/A	Not Submitted	Complete
	Stream Pres Act Submit date Status	N/A	Complete	N/A	Not Submitted	Complete
TRAFFIC (AADT) <sup>(6)</sup>		N/A	5,051	7,237	4,885 (Airport) - 5,906 (Foys) <sup>(5)</sup>	7,635
MDT-Design Mgr/Consultant/Contractor		Bente Stelling Engineering Knife River	Bente Stelling Engineering Knife River	Bente Stelling Engineering Ames Construction	Bente KLJ N/A	Bente Stelling Engineering Ames Construction

\* Please note this report is a "Living" document and subject to change at any time as it is intended to only reflect the best available information the project managers can provide during the periodic reporting process.

#### **EXPLANATORY FOOTNOTES**

- <sup>(1)</sup> Construction costs include construction engineering fees.
- <sup>(2)</sup> The date the project is awarded to the Contractor. Tentative depending on right-of-way acquisition.
- <sup>(3)</sup> Construction costs for Airport Rd to Foy's Lake Rd and Foy's Lake Rd to US 2 are combined to total \$13,413,412.
- <sup>(4)</sup> R/W 100% complete for 2-lane build-out. 2 property owners haven't sold for 4-lane build-out.
- <sup>(5)</sup> 2016 AADT is an average of 4 legs of intersection.
- <sup>(6)</sup> AADT calculated using 2016 Weighted Annual Average Daily Traffic Form.

2nd Quarter 2017

# MDT★ PROGRESS\* REPORT

## US 93

### Construction Projects

**Note:** As design advances, cost estimates become more accurate. For updates or corrections please call 444-9342. Please see explanatory footnotes on back of this page.

US 93 - Kalispell Bypass Corridor Segment (North)						
	US 2 Interchange Kalispell	US 2 Widening Kalispell	US 2 to Three Mile Drive Kalispell	Three Mile Drive Kalispell	Three Mile Drive to Reserve Loop Kalispell	
	Interchange	3-Lane w/ signalization	4-Lane (with ramp connections & signal installation)	2-Lane(overpass, ramps)	2-Lane (w/ ramps, noise walls & pedestrian tunnel)	
	0.3 miles	0.5 miles	1.2 miles	0.3 Miles	1.8 miles	
	Awarded September 2015	Awarded June 2010	Awarded September 2015	Awarded October 2013	Awarded September 2015	
C O S T	Environmental Impact Statement For Kalispell Bypass	Re-evaluation Complete July 2006	Re-evaluation Complete July 2006	New Re-evaluation Complete April 2012	Re-evaluation Complete December 2012	Re-evaluation Complete April 2012
	CONSTRUCTION DESIGN	Design included in main project 100% Complete	\$300,000 100% Complete	\$700,000 100% Complete	\$400,000 100% Complete	\$800,000 100% Complete
	UTILITY MOVES (STATE SHARE)	Estimated - \$500,000 100% Complete	Estimated - \$500,000 100% Complete	\$587,000 <sup>(4)</sup> 100% Complete	\$587,000 <sup>(4)</sup> 100% Complete	\$587,000 <sup>(4)</sup> 95% Complete
	RIGHT OF WAY <sup>(3)</sup> ACQUISITION	R/W acquired on other projects 100% Complete	\$2,947,874 100% Complete	\$18,635,952 <sup>(5)</sup> 100% Complete	\$18,635,952 <sup>(5)</sup> 100% Complete	\$18,635,952 <sup>(5)</sup> 100% Complete
	CONSTRUCTION <sup>(1)</sup>	\$3,200,000 99% Complete	\$3,673,866 100% Complete	\$14,553,968 100% Complete	\$5,037,886 <sup>(6)</sup> 100% Complete	\$16,461,059 99% Complete
	Sec. 404/.401 Submit Date Status	N/A	Complete	Received 4/1/2015	N/A	N/A
	Bio Assessment Submit date Status	Complete	Complete	Complete	Complete	Complete
	Stream Pres Act Submit date Status	N/A	Complete	Received 1/16/15	N/A	N/A
	TRAFFIC (AADT)	12,166 <sup>(6)</sup>	14,432 <sup>(7)</sup>	N/A	N/A	N/A
	MDT-Design Mgr/Consultant/Contractor	Bente KLJ LHC Inc.	Bente Stelling Engineering LHC Inc.	Bente KLJ LHC Inc.	Bente KLJ LHC Inc.	Bente KLJ LHC Inc.

\* Please note this report is a "Living" document and subject to change at any time as it is intended to only reflect the best available information the project managers can provide during the periodic reporting process.

#### **EXPLANATORY FOOTNOTES**

- <sup>(1)</sup> Construction costs include construction engineering fees.
- <sup>(2)</sup> The date the project is awarded to the Contractor. Tentative depending on right-of-way acquisition.
- <sup>(3)</sup> Right-of-way costs do not include staff time or miscellaneous costs such as fee appraiser costs, recording fees, etc.
- <sup>(4)</sup> Utility costs for US 2-Three Mile, Three Mile-Reserve Loop, Reserve Loop-US 93, and Three Mile Drive are combined to estimated total \$587,000 (Utility costs do not include staff time).
- <sup>(5)</sup> Right-of-Way costs for US 2-Three Mile, Three Mile-Reserve Loop, Reserve Loop-US 93, and Three Mile Drive are combined to total \$18,635,952.
- <sup>(6)</sup> 2016 AADT is an average of 3 legs of intersection.
- <sup>(7)</sup> 2016 AADT is an Average of the count sites West and East of the KBP.
- <sup>(8)</sup> Contract to date + Change Orders

2nd Quarter 2017

# MDT★ PROGRESS\* REPORT

## US 93

Construction Projects

**Note:** As design advances, cost estimates become more accurate. For updates or corrections please call 444-9342. Please see explanatory footnotes on back of this page.

US 93 - Reserve Drive/Reserve Loop			
	Reserve Loop Kalispell	Reserve Drive South Kalispell	Reserve Loop to US 93 Kalispell
<b>NEW CONSTRUCTION/ PLANNED IMPROVEMENT</b>	New 2-Lane	New 2-Lane	4-Lane (reconstruction of intersection, ramps, signal installation & new road connection)
<b>PROJECT LENGTH</b>	1.4 Miles	0.4 Miles	0.6 Miles
<b>CONTRACTING DATE <sup>(2)</sup></b>	Awarded May 2007	Awarded 2011	Awarded July 2013
<b>C O S T</b>	<b>Environmental Impact Statement For Kalispell Bypass</b>	Re-evaluation Complete July 2006	Re-evaluation Complete April 2012
	<b>CONSTRUCTION DESIGN</b>	\$413,700 100 % Complete	\$332,000 100 % Complete
	<b>UTILITY MOVES (STATE SHARE)</b>	\$492,000 100 % Complete	\$500,000 100 % Complete
	<b>RIGHT OF WAY <sup>(3)</sup> ACQUISITION</b>	\$7,639,866 100% Complete	\$1,081,242 100% Complete
	<b>CONSTRUCTION <sup>(1)</sup></b>	\$5,499,268 100% Complete	\$3,714,167 100% Complete
	<b>TRAFFIC (AADT) <sup>(6)</sup></b>	6,794	5,149
<b>MDT-Design Mgr/Consultant/Contractor</b>		Bente Stelling Engineering LHC Inc.	Bente Stelling Engineering Schellinger Construction

\* Please note this report is a "Living" document and subject to change at any time as it is intended to only reflect the best available information the project managers can provide during the periodic reporting process.

#### **EXPLANATORY FOOTNOTES**

<sup>(1)</sup> Construction costs include construction engineering fees.

<sup>(2)</sup> The date the project is awarded to the Contractor.

<sup>(3)</sup> Right-of-way costs do not include staff time or miscellaneous costs such as fee appraiser costs, recording fees, etc.

<sup>(4)</sup> Utility costs for US 2-Three Mile, Three Mile-Reserve Loop, Reserve Loop-US 93, and Three Mile Drive are combined to estimated total \$587,000.  
Utility costs do not include staff time.

<sup>(5)</sup> Right-of-Way costs for US 2-Three Mile, Three Mile-Reserve Loop, Reserve Loop-US 93, and Three Mile Drive are combined to total \$18,635,952.

<sup>(6)</sup> AADT calculated using 2016 Weighted Annual Average Daily Traffic Form.

<sup>(7)</sup> Includes \$88,267 in change orders



**MDT**   
**PROGRESS\***  
**REPORT**

**Note:** As design advances, cost estimates become more accurate. For updates or corrections please call 444-9342. Please see explanatory footnotes on back of this page.



\* Please note this report is a "Living" document and subject to change at any time as it is intended to only reflect the best available information project managers can provide during the periodic reporting process.

#### **EXPLANATORY FOOTNOTES**

- (1) AADT calculated using 2016 Weighted Annual Average Daily Traffic Form.
- (2) Construction costs include construction engineering fees.
- (3) The date the project is awarded to the Contractor. Tentative depending on right-of-way acquisition.